1st and Final Bill Work code: 016-19-000011

M. A. R. 57 (Rule 116) **No. E** 395516

Measurement Book

Serial No. Improvements of UGD (Under Ground Drainage) line in Jalahalli

Name of work Ward No 16 From ..... To .....

Name of Contractor of nature of Agency Sri. T. Chandrashekara reddy

Date of commencement of work Work order EE/RRN/WO No/000027/2019-20 Dt. 20.04.19

Date	Full description, etc, of work	Number	Dimensions: Length	Dimensions: Breadth	Depth	Contents	Reference to last Measurement
1	2	3	4	5	6	7	8
	AS No: EE/RRN/AS/192/2018-19 Dt 22-02-2019						
	TS No: EE/RRN/TS/116/2018-19 Dt. 22-02-2019						
	P-code P-3295						
	Recorded on:						
①	Earth work excavation by manual means for foundation of buildings Water supplying sanitary lines and electrical conduits in ordinary soil.						
	Qty done at present vide MB 395564	-				702.34	m3
		Qty now				700.67	m3
		Rs -				-	Rs 388872.00
		= Rs 555.00			-	-	

Scanned by CamScanner

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
②	Providing and laying in position plain cc slope in trend diameter salt glazed stoneware pipe prod & it and jointing with stiff etc complete as per approved v.p 395565 Qty as per estimate					408.00 Rmt	required
					Qty Hd	405.00 Rmt	
	@Rs 596.00			-			Rs 420180.00
	Executing brick masonry circular type manhole internal diamter at bottom 1.22m 1.6m deep and 0.56m dia at top with table moulded rcc modular bricks of class design 50 in cm 1:4 cc						
	to used limits	13	Nos	-	-	13.00	Nos
	@Rs 32600.00			-		-	Rs 423800.00

Executive Engineer
Rajarajeshwari Nagara Division
Bruhat Bangalore Mahanagara Palike
Bangalore

OB CODE NO : 016-19-000011

M. A. R. 57 (Rule 116)
Measurement Book
No. E 395517

Serial No. .....
Name of work ..... From ..... To .....
Name of Contractor of nature of Agency.....
Date of commencement of work.....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
4)	Refilling available earth around pipeline cables in layers not exceeding 20cms in depth Compactly each deposited Qty as per item No ① Measured				-	634.58 cum	
	@ Rs 135.00		-		-	-	Rs 85658.00
5)	Lead charges for carrying the excavated earth including loading & unloading etc Qty as per item No ① Measured					700.67 cum	
	@Rs 100.00		-		-	-	Rs 70067.00
						Total Rs	1388516.00
						Add GST Rs	166629.00
							1555205.00

15/8/19

Executive Engineer

Scanned by CamScanner

Scanned by CamScanner

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Certificate: 1) Certified that the work done Satisfactorily 2) Certified that all debris cleared from Road Spot. 16/8/19 16/8/19 ಸ.ಕಾ.ನಿ.ಅ ಯಶವಂತಪುರ						

office.

JOB CODE NO : 016-19-000011

M. A. R. 57 (Rule 116) No. E 395518

Measurement Book

Serial No. .....

Name of work ..... From ..... To .....

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	1st Cross 1st Main 175.00 2nd Main 170.00 3rd Main 168.00 4th Main 150.00 Old Line. ಸ.ಕಾ.ನಿ.ಅ ಯಶವಂತಪುರ						

P-177.1(POW) ಪಿ ಕೋಡ್‌ಗೆ ಸಂಬಂಧಿಸಿದ್ದು, ಸದರಿ ಕಾಮಗಾರಿಯು ಮುಖ್ಯ ಲೆಕ್ಕಾಧಿಕಾರಿಗಳ ಕಛೇರಿಯಲ್ಲಿ ಈ ಕುರಿತು ಚರ್ಚಿಸಿದೆ.

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Gross Bill Amt :- 1388576/- + 12% GST :- 166629 = 1555205/-						
	LT :- 13886/-						
	CGST :- 13886/-						
	SGST :- 13886/-						
	LWF :- 13886/-						
	CBF :- 1500/-						
	FSD :- 69428/-						
	Royalty :- 208.29/-						
	Total ded :- 147301/-						
	Net Amt :- 1407904/-						
	[1407904-00]						

Admitted Rs. ~~1388576~~/- 1555205/-

Cheque Rs. 1407904/- [Fourteen lakh seven thousand nine hundred four only]

Adjustment Rs 147301/-

Case worker

Accounts Superintendent

Exec... Engi...

Scanned by CamScanner